

Name of Agency: **BAYAWAN WATER DISTRICT**

Address: Lot 1, Block N., Don Gaspar Vicente Subdivision, Villareal, Bayawan City

Quarterly Report on Government Projects/Programs/Activities

As of December 31, 2015

Project/Program/Activity Name	Location	Total Cost/Estimated Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Kalamunggay Pumping Station	Sitio Kalamunggay	93,518.39	10/1/2015	1	12/31/2015	100%	93,518.39	Completed
Transmission & Distribution Mains- Brgy. Bugay	Brgy. Bugay	54,443.02	10/1/2015	1	12/31/2015	100%	54,443.02	Completed
Transmission & Distribution Mains- Brgy. Villareal	Brgy. Villareal	122,309.56	10/1/2015	1	12/31/2015	100%	122,309.56	Completed
Spring box #2 Improvement & Pipeline	Sitio Manampa	260,662.11	3/1/2015	1	12/31/2015	100%	260,662.11	Completed
Brgy. Caranoche Expansion	Brgy. Caranoche	211,648.18	7/1/2015	1	8/31/2015	100%	211,648.18	Completed
	TOTAL	742,581.26				TOTAL	742,581.26	

Submitted by:



ALMA L. ABRASALDO

General Manager C